www.trinityfireandsecurity.com

Emergency Light
Maintenance Attendance Certificate

System serviced in accordance with BS5266-1

Site name & address	Nuneaton + Bedworth Borough Council Cheveral Place Cheveral Street NUNEATON	Call type	Routine Maintenance
		Visit date	24/07/2020
		Job number	1240479
		Appointment booked by	Kate Gee
		System type	Emergency Lighting
		Panel type	emergency lighting
		Panel location/number	
Post code	CV11 5SF	Customer Order Number	Contract extension 4
Contact name	John Sweeney	Engineer	Andrew Martin
Telephone	024 7637 6464 Site Mobile		
Site e-mail			
Contract number	MD-M58661		

Site

All relevant information and documentation available	☑
Inform customer system on test	NA
Check log book for previous faults	☑

Luminaires

Main manufacturer/model	8w bulkheads
Number of non-maintained luminaires	41
Number of non-maintained luminaires, maintained signs	
Number of maintained luminaires	
Number of slaves	
Duration of system tested	3 hour
Total number tested	41
No. of luminaires failed	0

Luminaires located at the following positions

At each emergency exit door	NA
Within 2m of stair treads/level change	NA
Within 2m of exit and safety signs	NA
At intersection of corridors	NA
At each change of direction	NA
Outside and within 2m of final exits	NA
Within 2m of each first aid point	NA
Within 2m fire fighting equipment and call points	NA

Additional luminaires located at the following positions

Lift cars	NA
Moving Stairways and walkways	NA
Disabled Toilets	NA
Motor generator room, control & plant rooms	NA
Covered car parks	NA

System status

Have you returned the system to its normal operational state to the best of your knowledge Yes

If not why?

Works completed/engineer findings

3 hour emergency light test completed
all areas tested
no issues
unable to gain access to logbooks

Works to be completed

Customer actions & recommendations

Timesheet

Engineer	Call Date	Travel	Time On Site	Time Off Site	Arrive Back	Total Hours	Engineers Notes
Andrew Martin	24/07/2020	13:30	13:45	16:45		3.25	

Customer signature

Engineer signature

Customer Position .

Engineer Name Andrew Martin

Reason for no signature if applicable: Not Presen